

CHANGE ORDER

No 1

DATE OF ISSUANCE March 4, 2002 EFFECTIVE DATE March 4, 2002

OWNER St Charles Parish (SCP) Department of Public Works and Wastewater
 CONTRACTOR Angelo lafrate Construction, L L C
 Contract Road Overlay 2000 - 2001
 Project Road Overlay 2000 - 2001
 OWNER's Contract No P000801 ENGINEER's Contract No 89150 1
 ENGINEER Shread-Kuyrkendell & Associates, Inc

You are directed to make the following changes in the Contract Documents
 Description: See Attachment 1 - Description of Changes

Reason for Change Order To add the necessary repairs for Kliner Road, Early Street, Coronado Drive, Pine Street, Oak Street, and Texaco Road to the Road Overlay 2000-2001 Contract

Attachments (List documents supporting change) Ordinance No 01-7-4 to add Kliner Road (District 4)
 Ordinance No 01-9-14 to add Early Street (District 4)
 Ordinance No. 01-11-6 to add Texaco Road (District 7)

CHANGE IN CONTRACT PRICE
Original Contract Price: <u>\$1,145,532.87</u>
Net increase (decrease) from previous Change Orders No <u>0</u> to No <u>0</u> <u>\$0</u>
Contract Price prior to this Change Order <u>\$1,145,532.87</u>
Net increase (decrease) of this Change Order <u>\$297,800.65</u>
Contract price with all approved Change Orders <u>\$1,444,433.52</u>

CHANGE IN CONTRACT TIMES
Original Contract Times Substantial Completion <u>April 2, 2002</u> Ready for final payment <u>May 17, 2002</u> (days or dates)
Net change from previous Change Orders No <u>0</u> to No <u>0</u> Substantial Completion <u>Zero</u> Ready for final payment <u>Zero</u> (days)
Contract Times prior to this Change Order Substantial Completion <u>April 2, 2002</u> Ready for final payment <u>May 17, 2002</u> (days or dates)
Net Increase (decrease) this Change Order Substantial Completion <u>(Thirty)</u> Ready for final payment <u>(Thirty)</u> (days)
Contract Times with all approved Change Orders. Substantial Completion <u>May 2, 2002</u> Ready for final payment <u>June 17, 2002</u> (days or dates)

RECOMMENDED:
 By David A. Evers, P.E.
 ENGINEER (Authorized Signature)
 Date 3/4/02

APPROVED:
 By Albert D. Lopez
 OWNER (Authorized Signature)
 Date 3/26/2002

ACCEPTED:
 By Tom Shickel
 CONTRACTOR (Authorized Signature)
 Date 3-04-02

EJCDC 1910-8-5 (1995 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute