

SECTION 00806

CHANGE ORDER

No. **1 (FINAL)**

DATE OF ISSUANCE **October 30, 2025**

EFFECTIVE DATE _____

Owner: **St. Charles Parish**

Contractor: **Jones Construction Solutions, LLC**

Contract: **Jones Construction Solutions, LLC**

Project: **East Bank Bridge Park Improvements, Lighting Rebid**

Owner's Contract No.: **RECEBI23**

Engineer's Contract No.: **N/A**

ENGINEER: **Civil & Environmental Consulting Engineers, Danny J. Hebert, P.E., LLC**

You are directed to make the following changes in the Contract Documents:

Description: *Add 53 days for weather delays, 107 days for river stages above 11', and 1 day for Entergy coordination.*

1. Delete the Following Work Items: **N/A**
2. Add the Following Work Items: **N/A**

Reason for Change Order: List a reason for each Line Item listed above.

Add additional days per below:

The original substantial completion was May 22, 2025. The actual substantial completion date due to weather delays, river delays, and Entergy coordination is October 30, 2025.

1. 53 days – Weather delays
 2. 107 days – River stages above 11'
 3. 1 day – Entergy coordination
- 161 Days

Attachments: Tabulation of Additional Days
Rain and Weather delays documentation


CHANGE IN CONTRACT PRICE:
Original Contract Price <u>\$1,067,000.00</u>
Net Increase (Decrease) from previous Change Orders No. ____ to ____: <u>\$N/A</u>
Contract Price prior to this Change Order: <u>\$1,067,000.00</u>
Net increase of this Change Order: <u>\$N/A</u>
Contract Price with all approved Change Orders: <u>\$1,067,000.00</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>May 22, 2025</u> Ready for final payment: _____ (days or dates)
Net change from previous Change Orders No. ____ to No. ____: Substantial Completion: <u>N/A</u> Ready for final payment: _____ (days)
Contract Times prior to this Change Order: Substantial Completion: <u>May 22, 2025</u> Ready for final payment: _____ (days or dates)
Net increase this Change Order: Substantial Completion: <u>161 days</u> Ready for final payment: <u>Upon receipt of lien free certificate</u>
Contract Times with all approved Change Orders: Substantial Completion: <u>October 30, 2025</u> Ready for final payment: <u>Upon receipt of lien free certificate</u>

RECOMMENDED:

APPROVED:

ACCEPTED:

By: 
ENGINEER (Authorized Signature)

By: _____
OWNER (Authorized Signature)

By: 
CONTRACTOR (Authorized Signature)

Date: 11/6/2025

Date: _____

Date: 11/5/2025



Civil & Environmental Consulting Engineers
 Danny J. Hebert, P.E., LLC
 1445 River Road
 Hahsville, LA 70057
 www.hebertengineering.com
 phone: (985) 785-2380

SCP East Bank Bridge Park Improvements - Lighting

Month	Weather Days	River Stage over 11'	River Stage over 15'	Dates
January 2025	14			Weather days - 1/4-7, 1/12-18, 1/21-22, 1/31
February 2025	9	7		Contractor did not request any weather days. Days tallied from NOAA gage. Weather days - 2/10-14, 2/16-17, 2/19-20
March 2025	6	13		River above 11' - 2/22-28 Weather days - 3/15, 3/17, 3/24-25, 3/29, 3/31
April 2025	1	10	9	River above 11' - 3/1-13 Weather days - 4/7 River above 11' - 4/12-21 River above 15' - 4/22-30
May 2025		20	11	River above 11' - 5/12-31 River above 15' - 5/1-11
June 2025		30		River over 11' - 6/1-30
July 2025	14	7		Weather days 7/8-12, 7/16-19, 7/23-26, 7/30 River over 11' - 7/1-7
August 2025	9			Contractor did not request any weather days. Days tallied from NOAA gage. Weather days - 8/7-10, 8/16-19, 8/24
TOTAL	63	87	20	

Lighting Start Date 12/23/2024
 Lighting Orig. Completion Date 5/22/2025
 Added Rain Days 53
 Added Days for River 107
 Entergy coordination 1
 New Completion Date 10/30/2025

Note - March 2025 - 5 weather days overlapped with the river days (3/4, 3/5, 3/8, 3/10, 3/11)
 April 2025 - 2 weather days overlapped with the river days (4/21-22)
 May 2025 - ALL weather days overlapped with the river days (contractor did not request weather days/days tallied from NOAA gage)
 June 2025 - ALL weather days overlapped with the river days
 July 2025 - 3 weather days overlapped with river days (7/2-4)