

ENGINEER

SECTION 00806

**CHANGE ORDER**

No. 1

DATE OF ISSUANCE July 30, 2018 EFFECTIVE DATE Date of Owner's Signature

Owner: St. Charles Parish

Contractor: Tullier Services, LLC

Contract: Upgrades to Anna and Ama Lift Stations

Project: Upgrades to Anna and Ama Lift Stations

Owner's Contract No.: S080503-4 Engineer's Contract No.: 1216

ENGINEER: Environmental Engineering Services, Inc.

You are directed to make the following changes in the Contract Documents:

**Description:**

A. Contract Time

1. Increase Slab Thickness and Elevation  
*7 additional calendar days*
2. Installation of new power lines by Entergy on to Service pump station on Anna Street  
*7 additional calendar days*
3. Unknown force main was not located before project began  
*7 additional calendar days*
4. Railroad Train Blocking Roadway  
*7 additional calendar days*
5. Existing Force Main Differs from Plans by Anna Pump Station  
*7 additional calendar days*
6. Entergy required different type of pull box  
*7 additional calendar days*
7. Water Lines on Anna Street conflicted with force main tie-in  
*7 additional calendar days*

B. Costs Increases

1. Concrete Foundation Extension  
*\$2,431.00*
2. Elevate Control Panel  
*\$1,624.00*
3. Reset Forms Due to Elevation Change of Panel Location  
*\$1,813.00*
4. Re-Route Existing Force Main into Manhole  
*\$1,820.00*
5. Locations of Water Lines for Force Main Tie-In  
*\$3,930.00*
6. Contractor's Supervision, Taxes, Overhead, and Profit  
*\$10,672.74*

**Reason for Change Order:** List a reason for each Line Item listed above. *See attached example on how to fill in this information*

1. Extended slab to allow additional room near wet well for relocated electrical panel. Additional room near electrical panel was needed for safety considerations.
2. Force main into existing wet well needed to be re-routed to nearby manhole for by-pass pumping.
3. Water lines conflicted with force main tie-in.

**Attachments:** (List documents supporting change)

CHANGE IN CONTRACT PRICE:
Original Contract Price \$ <u>214,000.00</u>
Net Increase (Decrease) from previous Change Orders No. <u>0</u> to: <u>0</u> \$ <u>0.00</u>
Contract Price prior to this Change Order: \$ <u>214,000.00</u>
Net Increase of this Change Order: \$ <u>22,290.74</u>
Contract Price with all approved Change Orders: \$ <u>236,290.74</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: <u>120 days: March 30, 2018</u> Ready for final payment: <u>165 days: May 14, 2018</u> (days or dates)
Net change from previous Change Orders No. <u>0</u> to <u>0</u> : Substantial Completion: <u>N/A</u> Ready for final payment: _____ (days)
Contract Times prior to this Change Order: Substantial Completion: <u>120 days</u> Ready for final payment: <u>165 days</u> (days or dates)
Net increase this Change Order: Substantial Completion: <u>49 days</u> Ready for final payment: <u>49 days</u> (days)
Contract Times with all approved Change Orders: Substantial Completion: <u>169 days: June 7, 2018</u> Ready for final payment: <u>214 days: July 22, 2018</u> (days or dates)

RECOMMENDED:

By:   
ENGINEER (Oscar J. Boudreaux, Jr., PE)

Date: 7/30/18

APPROVED:

By: \_\_\_\_\_  
OWNER (St. Charles Parish)

Date: 07/31/18

ACCEPTED:

By:   
CONTRACTOR (Tulfer Services)

Date: 07/31/18